

Code Enforcement

The Code Enforcement Bureau is dedicated to abate public nuisances, as well as blight removal. The City's Vacant Property Program is in full swing, having documented and inspected [too many] abandoned and/or dilapidated structures. The New Year is starting off effectively demolishing 934 Academy Street, a property with a long-standing history of deterioration and neglect, to the relief of the neighborhood. To be followed by 129 Factory Square, which is collapsing, scheduled to begin on Monday, January 6th. We are in contact with the owners of fire damaged structures while they negotiate with insurance companies to negate the blight in their respective neighborhoods. Several of the City's tax acquired properties are also planned to be removed lessening the number of vacant structures. All of the contracts are in order and ready to proceed with the cooperation of all pertinent City departments.



Engineering Department

Thompson Park Pool

The concrete pool floor and shotcrete for all the pool walls are complete with entire pool structure protected with thick insulation blankets and will remain protected throughout the winter months. The bathhouse foundation footer and foundation walls are complete and insulated. Atlantic Testing has performed all testing for shotcrete compression, structural fill, and concrete for the pool structure and bathhouse. The masons have completed approximately 80% of the exterior 8" CMU bathhouse walls under a heated poly tent enclosure in order to maintain specified temperatures during construction. The exterior walls to be completed this week and the roof trusses are scheduled to be delivered and installed the week of January 6, 2020. The roof sheathing and ice & water shield is scheduled for the week of January 13, 2020. The under-slab electrical and concrete slab prep and pour is scheduled the week of January 20, 2020. The interior bathhouse masonry walls are scheduled for the week of January 27, 2020.



Photo 1-Exterior Bathhouse Wall Construction



Photo 2-Exterior Bathhouse Wall Construction